Completion Report

Name of Wok	Improvements to Roads & drains in Krishne Gowda Layout & Nrupatunga Road in ward No 15 T.Dasarahalli
Sanctioned Estimate No.& Date	SE/DZ/TS/37 /2020-21, Dt.04.06.2020
Head of Acount which is Chargeable	P-3739
Enstrument Order No. & Date	EE/DD/WO/109/20-21, Dt.29.09.2020
Name of Contractor	G Govind
Time Stipulated for Completion of work	90 days
Delay in execulation of work	–
Measurement recorded in MB	637/17-18
Page No	63656-658
check Measurment of the Asst	
Exe. Eng./ Exe.Eng. On	
Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
a)Assistant Engineer	ARCHANA
b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
52.00 Lakhs	4641936.00	–	558064.00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

Scanned by CamScanner